

CAMPUS-WIDE ACCESS CONTROL		5/2/2016	
Package 9			
		START	END
HOUSTON SCIENCE CENTER (BLDG 593)		5/9/2016	8/11/2016
	BUILDING WIRING AND HEAD END INSTALLATION	5/9/2016	5/10/2016
	DEVICE TRIM OUT	5/12/2016	5/13/2016
	PROGRAMMING INTO UH BASIS SYSTEM	5/16/2016	5/16/2016
	RON HARRIS ACCESS LEVEL CREATION	5/16/2016	5/16/2016
	LOCK INSTALLATION	5/19/2016	5/20/2016
	QUALITY CONTROL/FINAL TESTING	8/11/2016	8/11/2016
SCIENCE AND ENGINEERING CLASSROOM (BLDG 529)		5/11/2016	8/11/2016
	BUILDING WIRING AND HEAD END INSTALLATION	5/11/2016	5/31/2016
	DEVICE TRIM OUT	5/20/2016	6/6/2016
	PROGRAMMING INTO UH BASIS SYSTEM	6/6/2016	6/6/2016
	RON HARRIS ACCESS LEVEL CREATION	6/9/2016	6/9/2016
	QUALITY CONTROL/FINAL TESTING	8/11/2016	8/11/2016
CAMPUS AND RECREATION AND WELLNESS CENTER (BLDG 522)		5/31/2016	8/11/2016
	BUILDING WIRING AND HEAD END INSTALLATION	5/31/2016	7/13/2016
	DEVICE TRIM OUT	6/7/2016	7/22/2016
	PROGRAMMING INTO UH BASIS SYSTEM	7/22/2016	7/22/2016
	RON HARRIS ACCESS LEVEL CREATION	7/25/2016	7/25/2016
	LOCK INSTALLATION	7/27/2016	8/2/2016
	QUALITY CONTROL/FINAL TESTING	8/11/2016	8/11/2016
COLLEGE OF ENGINEERING 1 (BLDG 579)		7/13/2016	8/12/2016
	BUILDING WIRING AND HEAD END INSTALLATION	7/13/2016	7/26/2016
	DEVICE TRIM OUT	7/25/2016	8/2/2016
	PROGRAMMING INTO UH BASIS SYSTEM	8/3/2016	8/3/2016
	RON HARRIS ACCESS LEVEL CREATION	8/4/2016	8/4/2016
	LOCK INSTALLATION	8/8/2016	8/8/2016
	QUALITY CONTROL/FINAL TESTING	8/12/2016	8/12/2016
CENTER FOR PUBLIC BROADCASTING (BLDG 536)		7/26/2016	8/15/2016
	BUILDING WIRING AND HEAD END INSTALLATION	7/26/2016	7/28/2016
	DEVICE TRIM OUT	8/3/2016	8/4/2016
	PROGRAMMING INTO UH BASIS SYSTEM	8/5/2016	8/5/2016
	RON HARRIS ACCESS LEVEL CREATION	8/8/2016	8/8/2016
	LOCK INSTALLATION	8/10/2016	8/10/2016
	QUALITY CONTROL/FINAL TESTING	8/15/2016	8/15/2016
OPTOMETRY BUILDING (BLDG 505)		7/29/2016	8/17/2016
	BUILDING WIRING AND HEAD END INSTALLATION	7/29/2016	8/2/2016
	DEVICE TRIM OUT	8/5/2016	8/8/2016
	PROGRAMMING INTO UH BASIS SYSTEM	8/8/2016	8/8/2016
	RON HARRIS ACCESS LEVEL CREATION	8/10/2016	8/10/2016
	LOCK INSTALLATION	8/12/2016	8/12/2016
	QUALITY CONTROL/FINAL TESTING	8/17/2016	8/17/2016