

PLANNED OUTAGE NOTIFICATION

After completing this form, please send to faccomm@central.uh.edu for processing.

Informational Messages

OUTAGE PURPOSE: Replace 1 ½" hose cabinet valves.

IMPACT MESSAGE: BMF will shut down the existing fire sprinkler system one floor at a time and replace the existing 1 ½" valves at the fire hose cabinets. BMF will have a person designated as fire watch to walk the building during the outage. A UH Security representative will monitor also per the Fire Marshal's office. The users have approved.

Outage Schedule / Building(s)

Outage Start Date:	Wednesday, February 3, 2016	Outage End Date:	Wednesday, February 10, 2016
Start Time:	6:00 am	End Time:	4:00 pm
Building(s) Affected:	Engineering 2	Building No:	581

Type of Outage

- | | | |
|-----------------------------------|--|---|
| <input type="checkbox"/> Electric | <input type="checkbox"/> Gas | <input type="checkbox"/> Domestic Cold Water |
| <input type="checkbox"/> DI Water | <input type="checkbox"/> Condensate | <input type="checkbox"/> Domestic Hot Water |
| <input type="checkbox"/> Steam | <input type="checkbox"/> Compressed Air | <input type="checkbox"/> Chilled Water |
| <input type="checkbox"/> Vacuum | <input type="checkbox"/> Air Handling Unit | <input checked="" type="checkbox"/> OTHER: Fire Sprinkler |

Primary Outage Contact

Primary Contact:	DivisionOne Construction	Please call the Facilities Service Center, 24/7, at 713-743-4948 (FIXIT) to reach the Primary Outage Contact.
Secondary Contact:	BMF Solutions	

Onsite Contractor Contact

Primary Contact:	Don Pursley	Position:	Superintendent
Telephone:	409-739-5599	Email:	dpursley@d1construction.com
Secondary Contact:	Jason Kato	Position:	Foreman
Telephone:	832-397-0709	Email:	jkato@bmfsolutions.com

Outage Review and Approval Process (FS COMMUNICATIONS OFFICE USE ONLY)

Outage Requested by:	Shibani Banavali	Request Date:	27 January 2016
Outage Approved by:	Carlos Villarreal	Approval Date:	29 January 2016
Outage Notice Issued by:	Jennifer Rea	Issue Date:	29 January 2016
Building Coordinator:	Ken Perowski	Sign Off Date:	29 January 2016
Fire Marshal:	Wendall McCloud	Sign Off Date:	29 January 2016